

# CCPC Impoundment "Ashpond" Weekly Inspection

- |    |   |                              |                                     |                   |
|----|---|------------------------------|-------------------------------------|-------------------|
| 1  | Cracks or Bulges  | Yes                          | <input checked="" type="radio"/> No | Description _____ |
| 2  | Susidence   | Yes                          | <input checked="" type="radio"/> No | Description _____ |
| 3  | Wet or Soft Soil  | Yes                          | <input checked="" type="radio"/> No | Description _____ |
| 4  | Changes in Geometry   | Yes                          | <input checked="" type="radio"/> No | Description _____ |
| 5  | Elevation of the impounded water and treeboard,<br>depth of sediment and slurry         | Description <u>no change</u> |                                     |                   |
| 6  | Changes in Vegetation such as being overly lush   | Description <u>no change</u> |                                     |                   |
| 7  | Obstructive vegetation and trees  | Description <u>no change</u> |                                     |                   |
| 8  | Animal burrows  | Yes                          | <input checked="" type="radio"/> No | Description _____ |
| 9  | Changes to liners   | Not Applicable               |                                     |                   |
| 10 | Spillway Integrity  | Description <u>no change</u> |                                     |                   |
| 11 | Any other changes which may indicate a potential<br>compromise to impoundment integrity | Description <u>no change</u> |                                     |                   |

Date Inspection Performed 5-9-16

Inspection Performed by Geo Rogan